Monitoring Report Sheet (Input Sheet) [For Verification]

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
Monitorin g period	Monitoring point No.	Parameters	Description of data	Monitored Values	Units	Monitoring option	Source of data	Measurement methods and procedures	Monitoring frequency	Other comments
19/9/2016 31/12/201 5	1	PHp	Net heat quantity supplied by the project HOB during the period <i>p</i> .	2,284	GJ/p	Option C	Logged data of net heat quantity supplied by the project HOB	Measurement methods which are using a heatmeter meet the industrial standards (host country or international standard). Monitoring data is the amount of heat supplied from the project HOB. This monitoring data is recorded in the data logger that is built into the heat meter. Electric data recorded on the data logger is input to the spreadsheet properly. In these monitoring activities, QA/QC be implemented. - In the case that heatmeter with verification is used, the verification validity for the heatmeter does not expire till the last date of the monitoring period. - If the heatmeter with the verification is not required in the industrial standard, uncertainty of the calibration data of the monitoring equipment meet the following conditions; - It is within accepted level of the verification. - It is within the accuracy level of industry standard requires. Required calibration frequency is the frequency which can be confirmed to be within the accuracy level of the requirement of industrial standard.	Measuring frequency: Continuously Recording frequency: Hourly	Trouble shooting procedure of missing data; Completed by the hourly minimum value (excluding abnormal value) of available recorded data during the monitoring period.
19/9/2016 31/12/201 5	2	HMP _p	Total hours of the project HOB operation during the period p	4,972	hours/p	Option C	Identified by monitoring period	Total time from the start time of monitoring to the end time of monitoring		

Table 2: Project-specific parameters fixed ex ante

(a	a)	(b)	(C)	(d)	(e)	(f)
Param	Parameters Description of data		Estimated Values	Units	Source of data	Other comments
RPC _P		Rated power consumption of the project HOB	2	kW	Catalog value provided by the manufacturer of the project HOB	
EFcc		CO ₂ emission factor of the grid electricity consumed by the project HOB	1.1030	tCO ₂ /MWh	The most recent value available at the time of validation is applied and fixed for the monitoring period thereafter. The data is sourced from CDM Mongolia unless otherwise instructed by the Joint Committee.	

Table3: Ex-post calculation of CO₂ emission reductions

Monitoring Period	CO ₂ emission reductions	Units
19/9/2016 - 31/12/2016	34	tCO ₂ /p

[Monitoring option]

Option	A	Based on public data which is measured by entities other than the project participants (Data used: publicly recognized data such as statistical data and specifications)
Option	В	Based on the amount of transaction which is measured directly using measuring equipments (Data used: commercial evidence such as invoices)
Option	С	Based on the actual measurement using measuring equipments (Data used: measured values)

Monitoring Spreadsheet: JCM_MN_AM002_ver01.0 Reference Number: MN002

Calc	culat	ions for emission reductions	Fuel type	Value	Units	Paramete
En	nissio	on reductions during the period p	N/A	34	tCO ₂ /p	ERp
Sele	ected	d default values, etc.				
CC	$D_2 en$	nission factor of coal	Coal	0.0909	tCO ₂ /GJ	EF _{CO2, co}
Во	iler e	efficiency of the reference HOB	N/A	0.533	-	η _{RE,HOE}
Во	iler e	efficiency of the project HOB	N/A	0.610	-	η _{ΡJ,HOE}
Calc	culat	ions for reference emissions				
Re	ferer	nce emissions during the period p	N/A	389	tCO ₂ /p	REp
	Ref	ference Emissions	N/A	389	tCO ₂ /p	
		Net heat quantity supplied by the project HOB	N/A	2,284	GJ/p	PHp
		Boiler efficiency of the reference HOB	N/A	0.533	-	η _{RE,HO}
		CO ₂ emission factor of coal	Coal	0.0909	tCO ₂ /GJ	EF _{CO2,c}
Calc	culat	ions of the project emissions				
Pro	oject	emissions during the period p	N/A	355	tCO ₂ /p	PEp
	Pro	pject emissions (Fossil fuel consumption)	N/A	341	tCO ₂ /p	
		Net heat quantity supplied by the project HOB	N/A	2,284	GJ/p	PHp
		Boiler efficiency of the project HOB	N/A	0.610	-	η _{ΡJ,HO}
		CO ₂ emission factor of coal	Coal	0.0909	tCO ₂ /GJ	EF _{CO2,c}
	Pro	pject emissions (Electricity consumption)	N/A		tCO ₂ /p	
		Electricity consumption of the project HOB	Electricity	12	MWh/p	ECp
		Total hours of the project HOB operation	N/A	4,972	h/p	HMPp
		Rated power consumption of the project HOB	N/A		kW	RPC _{PJ,H}
		CO ₂ emission factor of the grid	Electricity	1.1030	tCO ₂ /MWh	EF _{CO2,g}

[List of Default Values]

CO ₂ Emission Factor of Coal used in HOBs	EF _{CO2, coal}	unit
Default emission factor applied to Lignite in fuel according to "2006 IPCC Guidelines for National Greenhouse Gas Inventory"	0.0909	tCO ₂ /GJ

Boiler Efficiency of coal-fired HOB in Mongolia	η	unit
Boiler Efficiency of Reference the HOB	0.533	-
Boiler Efficiency of the Project HOB	0.610	-

Monitoring Report Sheet (Input Sheet) [For Verification]

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
Monitorin g period	Monitoring point No.	Parameters	Description of data	Monitored Values	Units	Monitoring option	Source of data	Measurement methods and procedures	Monitoring frequency	Other comments
1/1/2017 - 31/12/201 7	1	PHp	Net heat quantity supplied by the project HOB during the period <i>p</i> .	6,171	GJ/p	Option C	Logged data of net heat quantity supplied by the project HOB	Measurement methods which are using a heatmeter meet the industrial standards (host country or international standard). Monitoring data is the amount of heat supplied from the project HOB. This monitoring data is recorded in the data logger that is built into the heat meter. Electric data recorded on the data logger is input to the spreadsheet properly. In these monitoring activities, QA/QC be implemented. - In the case that heatmeter with verification is used, the verification validity for the heatmeter does not expire till the last date of the monitoring period. - If the heatmeter with the verification is not required in the industrial standard, uncertainty of the calibration data of the monitoring equipment meet the following conditions; - It is within accepted level of the verification. - It is within the accuracy level of industry standard requires. Required calibration frequency is the frequency which can be confirmed to be within the accuracy level of the requirement of industrial standard.	Measuring frequency: Continuously Recording frequency: Hourly	Trouble shooting procedure of missing data; Completed by the hourly minimum value (excluding abnormal value) of available recorded data during the monitoring period.
1/1/2017 - 31/12/201 7	2	ΗMP _p	Total hours of the project HOB operation during the period <i>p</i>	11,616	hours/p		Identified by monitoring period	Total time from the start time of monitoring to the end time of monitoring		

Table 2: Project-specific parameters fixed ex ante

(a)	(b)	(c)	(d)	(e)	(f)
Parameters Description of data		Estimated Values	Units	Source of data	Other comments
RPCipuluop	Rated power consumption of the project HOB	2	kW	Catalog value provided by the manufacturer of the project HOB	
	CO ₂ emission factor of the grid electricity consumed by the project HOB	1.1030	tCO ₂ /MWh	The most recent value available at the time of validation is applied and fixed for the monitoring period thereafter. The data is sourced from CDM Mongolia unless otherwise instructed by the Joint Committee.	

Table3: Ex-post calculation of CO₂ emission reductions

Monitoring Period	CO ₂ emission reductions	Units
1/1/2017 - 31/12/2017	102	tCO ₂ /p

[Monitoring option]

0	ption A	Based on public data which is measured by entities other than the project participants (Data used: publicly recognized data such as statistical data and specifications)				
O	ption B	Based on the amount of transaction which is measured directly using measuring equipments (Data used: commercial evidence such as invoices)				
O	ption C	Based on the actual measurement using measuring equipments (Data used: measured values)				

Monitoring Spreadsheet: JCM_MN_AM002_ver01.0 Reference Number: MN002

Calc	culat	ions for emission reductions	Fuel type	Value	Units	Paramete
En	nissio	on reductions during the period <i>p</i>	N/A	102	tCO ₂ /p	ERp
Sele	ectec	d default values, etc.				
CC	$D_2 en$	nission factor of coal	Coal	0.0909	tCO ₂ /GJ	EF _{CO2, cc}
Bo	iler e	efficiency of the reference HOB	N/A	0.533	-	η _{RE,HOB}
Bo	iler e	efficiency of the project HOB	N/A	0.610	-	η _{ΡJ,HOB}
Calc	culat	ions for reference emissions				
Re	ferei	nce emissions during the period <i>p</i>	N/A	1,052	tCO ₂ /p	REp
	Re	ference Emissions	N/A	1,052	tCO ₂ /p	
		Net heat quantity supplied by the project HOB	N/A	6,171	GJ/p	PHp
		Boiler efficiency of the reference HOB	N/A	0.533	-	η _{RE,HOE}
		CO ₂ emission factor of coal	Coal	0.0909	tCO ₂ /GJ	EF _{CO2,co}
Calo	culat	ions of the project emissions				
Pro	oject	emissions during the period p	N/A	950	tCO ₂ /p	PEp
	Pro	pject emissions (Fossil fuel consumption)	N/A		tCO ₂ /p	
		Net heat quantity supplied by the project HOB	N/A	6,171	GJ/p	PHp
		Boiler efficiency of the project HOB	N/A	0.610	-	η _{ΡJ,HOE}
		CO ₂ emission factor of coal	Coal		tCO ₂ /GJ	EF _{CO2,c}
	Pro	pject emissions (Electricity consumption)	N/A	30	tCO ₂ /p	
		Electricity consumption of the project HOB	Electricity		MWh/p	ECp
		Total hours of the project HOB operation	N/A	11,616	h/p	HMPp
		Rated power consumption of the project HOB	N/A		kW	RPC _{PJ,H}
		CO ₂ emission factor of the grid	Electricity	1.1030	tCO ₂ /MWh	EF _{CO2,gr}

[List of Default Values]

CO ₂ Emission Factor of Coal used in HOBs	EF _{CO2, coal}	unit
Default emission factor applied to Lignite in fuel according to "2006 IPCC Guidelines for National Greenhouse Gas Inventory"	0.0909	tCO ₂ /GJ

Boiler Efficiency of coal-fired HOB in Mongolia	η	unit
Boiler Efficiency of Reference the HOB	0.533	-
Boiler Efficiency of the Project HOB	0.610	-

Monitoring Report Sheet (Input Sheet) [For Verification]

(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
Monitorin g period	Monitoring point No.	Parameters	Description of data	Monitored Values	Units	Monitoring option	Source of data	Measurement methods and procedures	Monitoring frequency	Other comments
1/1/2018 - 15/5/2018	1		Net heat quantity supplied by the project HOB during the period <i>p</i> .	4,201	GJ/p	Option C	Logged data of net heat quantity supplied by the project HOB	Measurement methods which are using a heatmeter meet the industrial standards (host country or international standard). Monitoring data is the amount of heat supplied from the project HOB. This monitoring data is recorded in the data logger that is built into the heat meter. Electric data recorded on the data logger is input to the spreadsheet properly. In these monitoring activities, QA/QC be implemented. - In the case that heatmeter with verification is used, the verification validity for the heatmeter does not expire till the last date of the monitoring period. - If the heatmeter with the verification is not required in the industrial standard, uncertainty of the calibration data of the monitoring equipment meet the following conditions; - It is within accepted level of the verification. - It is within the accuracy level of industry standard requires. Required calibration frequency is the frequency which can be confirmed to be within the accuracy level of the requirement of industrial standard.	Measuring frequency: Continuously Recording frequency: Hourly	Trouble shooting procedure of missing data; Completed by the hourly minimum value (excluding abnormal value) of available recorded data during the monitoring period.
1/1/2018 - 15/5/2018	2		Total hours of the project HOB operation during the period <i>p</i>	6,484	hours/p	Option C	Identified by monitoring period	Total time from the start time of monitoring to the end time of monitoring		

Table 2: Project-specific parameters fixed ex ante

(a)	(b)	(C)	(d)	(e)	(f)
Parameters	Description of data	Estimated Values	Units	Source of data	Other comments
RPCDUDOR	Rated power consumption of the project HOB	2	kW	Catalog value provided by the manufacturer of the project HOB	
	CO ₂ emission factor of the grid electricity consumed by the project HOB	1.1030	tCO ₂ /MWh	The most recent value available at the time of validation is applied and fixed for the monitoring period thereafter. The data is sourced from CDM Mongolia unless otherwise instructed by the Joint Committee.	

Table3: Ex-post calculation of CO₂ emission reductions

1	Monitoring Period	CO ₂ emission reductions	Units
ſ	1/1/2018 - 15/5/2018	72	tCO ₂ /p

[Monitoring option]

Option A	Based on public data which is measured by entities other than the project participants (Data used: publicly recognized data such as statistical data and specifications)
Option B	Based on the amount of transaction which is measured directly using measuring equipments (Data used: commercial evidence such as invoices)
Option C	Based on the actual measurement using measuring equipments (Data used: measured values)

Monitoring Spreadsheet: JCM_MN_AM002_ver01.0 Reference Number: MN002

Calc	ulations for emission reductions	Fuel type	Value	Units	Paramete
Em	ission reductions during the period p	N/A	72	tCO ₂ /p	ERp
Sele	cted default values, etc.				
CO	2 emission factor of coal	Coal	0.0909	tCO ₂ /GJ	EF _{CO2, co}
Boi	iler efficiency of the reference HOB	N/A	0.533	-	η _{RE,HOE}
Boi	iler efficiency of the project HOB	N/A	0.610	-	η _{PJ,HOB}
Calc	ulations for reference emissions				
Ref	ference emissions during the period p	N/A	716	tCO ₂ /p	REp
	Reference Emissions	N/A	716	tCO ₂ /p	
	Net heat quantity supplied by the project HOB	N/A	4,201	GJ/p	PHp
	Boiler efficiency of the reference HOB	N/A	0.533	-	η _{RE,HO}
	CO ₂ emission factor of coal	Coal	0.0909	tCO ₂ /GJ	EF _{CO2,c}
Calc	ulations of the project emissions				
Pro	pject emissions during the period p	N/A	644	tCO ₂ /p	PEp
	Project emissions (Fossil fuel consumption)	N/A	627	tCO ₂ /p	
	Net heat quantity supplied by the project HOB	N/A	4,201	GJ/p	PHp
	Boiler efficiency of the project HOB	N/A	0.610	-	η _{ΡJ,HO}
	CO ₂ emission factor of coal	Coal	0.0909	tCO ₂ /GJ	EF _{CO2,c}
	Project emissions (Electricity consumption)	N/A	17	tCO ₂ /p	
	Electricity consumption of the project HOB	Electricity	15		ECp
	Total hours of the project HOB operation	N/A	6,484	h/p	HMPp
	Rated power consumption of the project HOB	N/A		kW	RPC _{PJ,H}
	CO_2 emission factor of the grid	Electricity	1.1030	tCO ₂ /MWh	EF _{CO2,g}

[List of Default Values]

CO ₂ Emission Factor of Coal used in HOBs	EF _{CO2, coal}	unit
Default emission factor applied to Lignite in fuel according to "2006 IPCC Guidelines for National Greenhouse Gas Inventory"	0.0909	tCO ₂ /GJ

Boiler Efficiency of coal-fired HOB in Mongolia	η	unit
Boiler Efficiency of Reference the HOB	0.533	-
Boiler Efficiency of the Project HOB	0.610	-